Description of Item	Unit / Rate	Nos	Dimensions			Quantity	Rate in Rs.	Total Amount in Rs
			L in m	B in m	D in m			
Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,copmplete.								
	Sqm							
RAGHAVENDRA COLONY								
4th Cross Road from 1st Main Road Raghavendra Colony								
[illegible]-98	Lhs	1	77.00	0.90		69.30		
[illegible]-98	Rhs	1	47.00	0.90		42.30		
5th Cross Road from 1st Main Road Raghavendra Colony								
[illegible]-96	Lhs	1	67.00	0.90		60.30		
[illegible]-96	Rhs	1	37.00	0.90		33.30		
6th Cross Road from 1st Main Road Raghavendra Colony								
[illegible]-30	Rhs	1	25.00	0.90		22.50		
TEACHERS COLONY								
4th Cross Road from 3rd Main Road to 2nd Main Road								
[illegible]-47	Lhs	1	37.00	0.90		33.30		
[illegible]-44	Rhs	1	35.00	0.90		31.50		
2nd Main Road from 4th Cross Road								
[illegible]-72	Lhs	1	14.00	0.90		12.60		
[illegible]-99	Rhs	1	42.00	0.90		37.80		
5th Cross Road from 3rd Main Road to 2nd main road								
[illegible]-42	Lhs	1	23.00	0.90		20.70		
[illegible]-40	Rhs	1	31.00	0.90		27.90		
2nd main road from #67/A								
[illegible]-076	Lhs	1	93.00	0.90		83.70		
[illegible]-082	Rhs	1	82.00	0.90		73.80		
SINGAPUR, NTC LAYOUT								
NTC Layout Main Road from Singapur Main Road to 5th Cross Road								
[illegible]-071	Lhs	1	120.00	0.90		108.00		
[illegible]-086	Rhs	1	133.00	0.90		119.70		
1st Cross Road from NTC Layout Main Road to Dead end								
[illegible]-36	Lhs	1	36.00	0.90		32.40		
[illegible]-33	Rhs	1	22.00	0.90		19.80		
2nd Cross Road from NTC Layout Main Road to Dead end								
[illegible]-50	Lhs	1	50.00	0.90		45.00		
[illegible]-50	Rhs	1	31.00	0.90		27.90		
4th Cross Road from NTC Layout Main Road to Dead end								
[illegible]-46	Lhs	1	28.00	0.90		25.20		
[illegible]-45	Rhs	1	26.00	0.90		23.40		
5th Cross Road from NTC Layout Main Road to Dead end								
[illegible]-45	Lhs	1	18.00	0.90		16.20		
[illegible]-45	Rhs	1	36.00	0.90		32.40		
6th Cross Road from NTC Layout Main Road to Dead end								
[illegible]-44	Lhs	1	27.00	0.90		24.30		
[illegible]-44	Rhs	1	39.00	0.90		35.10		
RAMCHANDRAPURA								
Church Road from Govindayannapalya Main Road to Dead end in								
[illegible]-270	Lhs	1	172.00	0.90		154.80		
[illegible]-270	Rhs	1	218.00	0.90		196.20		
Cross Road-1 from Church Road								
[illegible]-30	Lhs	1	30.00	0.90		27.00		

Description of Item	Unit / Rate	Nos	Dimensions			Quantity	Rate in Rs.	Total Amount in Rs
			L in m	B in m	D in m			
Cross Road-2 from Church Road								
0-26	Lhs	1	26.00	0.90		23.40		
0-26	Rhs	1	26.00	0.90		23.40		
KUEMPUNAGARA								
5th Cross Road from Church Road								
0-140	Lhs	1	65.00	0.90		58.50		
0-120	Rhs	1	76.00	0.90		68.40		
6th Cross Road from Church Road to Singapura Main Road								
0-237	Lhs	1	190.00	0.90		171.00		
0-236	Rhs	1	207.00	0.90		186.30		
7th Cross Road from Singapura Main Road to 2nd Main Road								
0-141	Lhs	1	129.00	0.90		116.10		
0-141	Rhs	1	129.00	0.90		116.10		
8th Cross Road from 2nd Main Road to Singapura Main Road								
0-128	Lhs	1	128.00	0.90		115.20		
0-128	Rhs	1	114.00	0.90		102.60		
9th Cross Road from Singapura Main Road to 2nd Main Road								
0-114	Lhs	1	103.00	0.90		92.70		
0-114	Rhs	1	105.00	0.90		94.50		
Kalikamba Devi Road from Singapura Main Road								
0-80	Lhs	1	62.00	0.90		55.80		
0-80	Rhs	1	65.00	0.90		58.50		
Total Executed Quantity						**2718.90**		
Total Scheduled-B Quantity						**3072.96**		
Quantity Upto 125%						**2718.90**	**2453.85**	**6671772.77**
(Page No 15., I.No.4.31 of KPWD S.R 2016-17).								
Quantity above 125%						**0.00**	**0.00**	**0.00**
Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete, 10 cms thick.								
	Sqm							
RAGHAVENDRA COLONY								
4th Cross Road from 1st Main Road Raghavendra Colony								
	Lhs	1	28.00	0.90		25.20		
	Rhs	1	57.00	0.90		51.30		
5th Cross Road from 1st Main Road Raghavendra Colony								
	Lhs	1	26.50	0.90		23.85		
	Rhs	1	9.50	0.90		8.55		
6th Cross Road from 1st Main Road Raghavendra Colony								
	Rhs	1	12.00	0.90		10.80		
TEACHERS COLONY								
4th Cross Road from 3rd Main Road to 2nd Main Road								
	Lhs	1	15.40	0.90		13.86		
2nd Main Road from 4th Cross Road								
	Lhs	1	41.00	0.90		36.90		
5th Cross Road from 3rd Main Road to 2nd main road								
	Lhs	1	18.50	0.90		16.65		
RAMCHANDRAPURA								
Church Road from Govindayannapalya Main Road to Dead end in								
		1	25.00	0.90		22.50		

Description of Item	Unit / Rate	Nos	Dimensions			Quantity	Rate in Rs.	Total Amount in Rs
			L in m	B in m	D in m			
NGAPUR, NTC LAYOUT								
C Layout Main Road from Singapur Main Road to 5th Cross Road								
		1	50.00	0.90		45.00		
EMPUNAGARA								
		1	150.00	0.90		135.00		
Total Executed Quantity						**389.61**		
Total Scheduled-B Quantity						**768.24**		
Quantity Upto 125%						**389.61**	**1015.06**	395475.97
(Page No 17., I.No.4.46.2 of KPWD S.R 2016-17).								
Quantity above 125%						**0.00**	**0.00**	**0.00**
nding two line dressing to granite stone slab / granite stone masonry as per specifications.								
	Cum							
GHAVENDRA COLONY								
Cross Road from 1st Main Road Raghavendra Colony								
	Lhs	1	28.00	0.90		25.20		
	Rhs	1	57.00	0.90		51.30		
Cross Road from 1st Main Road Raghavendra Colony								
	Lhs	1	26.50	0.90		23.85		
	Rhs	1	9.50	0.90		8.55		
Cross Road from 1st Main Road Raghavendra Colony								
	Rhs	1	12.00	0.90		10.80		
ACHERS COLONY								
Cross Road from 3rd Main Road to 2nd Main Road								
	Lhs	1	15.40	0.90		13.86		
Main Road from 4th Cross Road								
	Lhs	1	41.00	0.90		36.90		
Cross Road from 3rd Main Road to 2nd main road								
	Lhs	1	18.50	0.90		16.65		
AMCHANDRAPURA								
Church Road from Govindayannapalya Main Road to Dead end in								
		1	25.00	0.90		22.50		
NGAPUR, NTC LAYOUT								
C Layout Main Road from Singapur Main Road to 5th Cross Road								
		1	50.00	0.90		45.00		
EMPUNAGARA								
		1	150.00	0.90		135.00		
Total Executed Quantity						**389.61**		
Total Scheduled-B Quantity						**768.24**		
Quantity Upto 125%						**389.61**	**1663.94**	648285.72
Quantity above 125%								
cavation for roadwork in all types of soil by mechanical means including cutting and loading to ppers, trimming bottom and side slopes, in accordance with requirements of lines, grades and oss sections, and transportation with a lead of 1.00 km and complete as per specifications.								
	Cum							
or CC Road								
ALMIKI NAGARA								
st Cross Road from Strom Water Drain to Dead End								

Description of Item	Unit / Rate	Nos	Dimensions			Quantity	Rate in Rs.	Total Amount in Rs
			L in m	B in m	D in m			
167		1	167.00	4.70	0.30	235.47		
st Main Road from 1st Cross Road to No.44Sri Lakshmi								
83		1	83.00	5.10	0.30	126.99		
nd Cross Road fronCross Road-2 to Strom Water Drain								
81		1	81.00	3.55	0.30	86.27		
ross Road-1								
24		1	24.00	2.80	0.30	20.16		
ross Road-2								
25		1	25.00	4.00	0.30	30.00		
ross Road-3 from 2nd Cross Road to Dead end								
28		1	28.00	3.95	0.30	33.18		
OSABELAKUNAGARA								
nd Cross Road from Mini Water Tank to Dead end								
64.5		1	64.50	3.85	0.30	74.50		
th Cross Road from S.K Provision Stores to Dead end								
100		1	100.00	3.30	0.30	99.00		
ngapur Garden Road from Hosabalnagar Main Road								
82		1	82.00	6.85	0.30	168.51		
Total Executed Quantity						**874.07**		
Total Scheduled-B Quantity						**352.15**		
Quantity Upto 125%						**440.19**	**72.51**	**31919.32**
Quantity above 125%						**433.88**	**72.51**	**31460.82**
ismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking o pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable and unserviceable materials seperately complete as per specifications.								
	Sqm							
or CC Road								
ALMIKI NAGARA								
st Main Road from 1st Cross Road to No.44Sri Lakshmi								
83		1	83.00	4.10	0.15	51.05		
OSABELAKUNAGARA								
nd Cross Road from Mini Water Tank to Dead end								
64.5		1	64.50	2.88	0.15	27.86		
th Cross Road from S.K Provision Stores to Dead end								
100		1	100.00	2.30	0.15	34.50		
ngapur Garden Road from Hosabalnagar Main Road								
82		1	82.00	5.68	0.15	69.86		
50		1	57.00	4.50	0.15	38.48		
Total Executed Quantity						**221.75**		
Total Scheduled-B Quantity						**113.11**		
Quantity Upto 125%						**141.39**	**1087.32**	**153733.03**
Quantity above 125%						**80.36**	**1087.32**	**87379.75**
onstruction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications.								
	Cum							

cription of Item	Unit / Rate	Nos	Dimensions			Quantity	Rate in Rs.	Total Amount in Rs
			L in m	B in m	D in m			
r CC Road								
OSABELAKUNAGARA								
ngapur Garden Road from Hosabalnagar Main Road								
42		1	82.00	6.50	0.15	79.95		
Total Executed Quantity						79.95		
Total Scheduled-B Quantity						80.35		
Quantity Upto 125%						79.95	2094.67	167468.55
roviding and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 0mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, ell compacted, in foundation including cost of all materials, labour, HOM curing complete as er specifications.								
	Cum							
r CC Road								
ALMIKI NAGARA								
st Cross Road from Strom Water Drain to Dead End								
-167		1	167.00	4.70	0.15	117.74		
st Main Road from 1st Cross Road to No.44Sri Lakshmi								
-83		1	83.00	5.10	0.15	63.50		
nd Cross Road fronCross Road-2 to Strom Water Drain								
-81		1	81.00	3.55	0.15	43.13		
ross Road-1								
-24		1	24.00	2.80	0.15	10.08		
ross Road-2								
-25		1	25.00	4.00	0.15	15.00		
ross Road-3 from 2nd Cross Road to Dead end								
-28		1	28.00	3.95	0.15	16.59		
OSABELAKUNAGARA								
rd Cross Road from Mini Water Tank to Dead end								
-64.5		1	64.50	3.85	0.15	37.25		
th Cross Road from S.K Provision Stores to Dead end								
-100		1	100.00	3.30	0.15	49.50		
ingapur Garden Road from Hosabalnagar Main Road								
-82		1	82.00	6.85	0.15	84.26		
-50		1	57.00	4.50	0.15	38.48		
Total Executed Quantity						475.51		
Total Scheduled-B Quantity						289.19		
Quantity Upto 125%						361.49	5780.92	2089731.04
Quantity above 125%						114.02	5780.92	659155.18

Description of Item	Unit / Rate	Nos	Dimensions			Quantity	Rate in Rs.	Total Amount in Rs
			L in m	B in m	D in m			
Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46um,Coarse and fine aggregate conforming to IS:383-2016, with Superplastizer at 3 lts conforming to IS 9103-2008. mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). & Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a continuous operation including provision of contraction, expansion, construction and longitudinal joints,including groove cutting charges, joint filler, separation membrane of impermiable plastic sheet of 125 micron, sealant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine, and curing including cost of all materials, labour,hire charges of machineries,all lead & lift charges etc., complete as per specifications. -do- with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate 0.46cum.								
	Cum							
For CC Road								
VALMIKI NAGARA								
1st Cross Road from Strom Water Drain to Dead End								
0-167		1	167.00	4.70	0.15	117.74		
1st Main Road from 1st Cross Road to No.44Sri Lakshmi								
0-83		1	83.00	5.10	0.15	63.50		
2nd Cross Road fronCross Road-2 to Strom Water Drain								
0-81		1	81.00	3.55	0.15	43.13		
Cross Road-1								
0-24		1	24.00	2.80	0.10	6.72		
Cross Road-2								
0-25		1	25.00	4.00	0.15	15.00		
Cross Road-3 from 2nd Cross Road to Dead end								
0-28		1	28.00	3.95	0.15	16.59		
HOSABELAKUNAGARA								
3rd Cross Road from Mini Water Tank to Dead end								
0-64.5		1	64.50	3.85	0.15	37.25		
4th Cross Road from S.K Provision Stores to Dead end								
0-100		1	100.00	3.30	0.15	49.50		
Singapur Garden Road from Hosabalnagar Main Road								
0-82		1	82.00	6.85	0.15	84.26		
0-50		1	57.00	4.50	0.15	38.48		
Total Executed Quantity						472.15		
Total Scheduled-B Quantity						289.19		
Quantity Upto 125%						361.49	5471.51	1977881.75
Quantity above 125%						110.66	5471.51	605490.75
							Sub Total	18361677.00

15/7/19

Assistant Engineer
Project Division,
BBMP Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

Assistant Executive Engineer
Project Division,
BBMP Bangalore

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Executive Engineer
Project Division,
BBMP Bangalore

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.